COMPLETION REPORT

1	Name of the Work	Providing RO Plant in ward No 13 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	EE/DD/TS/18/18-19 dt-18-12-18
3	Head of Account which is chargeable	
4	Instrument Order No. and date	EE/DD/WO/353/2018-19 dt-25-2-2019
5	Name of Contractor	Ravi Kumar. N.C.
6 a	Time Stipulated for Completion of Work Date of Completion	180 days (Completion dt-20-8-2019)
b	Delay in Execution of Work	20-8-2019
7	Measurement recorded in	MB-3463/18-19
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	Krishnappa.V.R.
	b) Asst. Executive Engineer	Kumarappa.

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
15 ೦೪	1447697 = ೦	-	52303 = ೨

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner